							_																ket N		
ANTICIPATED PERMITTING AND CO	NSTRUCTI	ION SCHEDULE: NEW ENGLAND CLEAN POWER LINI																				Exh. TDI-JM			
	-	2013			2014		01	201			01	201			01	2017	01		101	2018			01	20	
Permit / Approval	Agency	Q4	Q1 Order		Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
			Filed	Order Received																					
Negatisted Pate Authority	FERC		(Jan.)	(Mar.)																					
Negotiated Rate Authority	FERC		(Jan.)						.										-						
		Filed							Request																
I-39 Interconnection Agreement	ISO-NE	(Oct.)		Application	Dublic				Approved										_						
Due si de untie l. De une it				Application	Public			DEIS Issued		FEIS Issued															
Presidential Permit	US DOE			Filed (May)	Scoping Application			DEISISSUEU		Permit															
Army Corps Permit	US ACOE				Filed (May)					Issued															
Army corps remit	03 ACOL				Thea (Way)	Petition Filed				155000															
VT Section 248	VT PSB					(Dec.)					CPG Issued														
	VIIJD					(2001)	File			Permit	0.0.000000														
VT 401 Water Quality Cert.	VT ANR						Application			Issued															
- ,				1	1		File			Permit															
VT Lake Encroachment Permit	VT ANR						Application			Issued															
					1		File			Permit		1			1				1	1					
VT Discharge Permit	VT ANR						Application			Issued															
								File		Permit									Ī			1			
VT Wetland Permit	VT ANR							Application		Issued															
								File		Permit															
VT Stream Alteration Permit	VT ANR							Application		Issued															
								File		Permit															
Vt Stormwater Permits	VT ANR					latest		Application		Issued															
				Application		Intent Received					Dormit														
				Application							Permit														
1111 Permit	VTrans			Filed (May)		(Dec.)					Issued														
		2013			2014			201	15			201	6			2017				2018				20	
Construction		Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
Assemble Bid Package																							-		
Negotiate Contract(s)																									
Limited Notice to Proceed - Submarine Cable;					1																				
Terrestrial Cable; Converter Station																									
Submarine Cable Design																									
Submarine Cable Manufacturing																									
Submarine Transport								1																	
Submarine Install - Transitional HDD's																									
Submarine instan - Hansitional HDD S																									
Submarine Install - MP 0-97																									
Submarine Install - MP 0-97 Ferrestrial Cable Design																									
Submarine Install - MP 0-97 Ferrestrial Cable Design Ferrestrial Cable Manufacturing																									
Submarine Install - MP 0-97 Ferrestrial Cable Design Ferrestrial Cable Manufacturing																									
ubmarine Install - MP 0-97 Terrestrial Cable Design Terrestrial Cable Manufacturing Terrestrial Cable Install - Benson/Ludlow																									
Gubmarine Install - MP 0-97 Ferrestrial Cable Design Ferrestrial Cable Manufacturing Ferrestrial Cable Install - Benson/Ludlow Ferrestrial Cable - Duct Bank Route 100																									
Gubmarine Install - MP 0-97 Ferrestrial Cable Design Ferrestrial Cable Manufacturing Ferrestrial Cable Install - Benson/Ludlow Ferrestrial Cable - Duct Bank Route 100 Ferrestrial Cable - Route 22A Install																									
ubmarine Install - MP 0-97 errestrial Cable Design errestrial Cable Manufacturing errestrial Cable Install - Benson/Ludlow errestrial Cable - Duct Bank Route 100 errestrial Cable - Route 22A Install errestrial Cable - Route 4 / 7 Install																									
Gubmarine Install - MP 0-97 Ferrestrial Cable Design Ferrestrial Cable Manufacturing Ferrestrial Cable Install - Benson/Ludlow Ferrestrial Cable - Duct Bank Route 100 Ferrestrial Cable - Route 22A Install Ferrestrial Cable - Route 4 / 7 Install Ferrestrial Route 103 Install																									
Submarine Install - MP 0-97 Ferrestrial Cable Design																									
Submarine Install - MP 0-97 Ferrestrial Cable Design Ferrestrial Cable Manufacturing Ferrestrial Cable Install - Benson/Ludlow Ferrestrial Cable - Duct Bank Route 100 Ferrestrial Cable - Route 22A Install Ferrestrial Cable - Route 4 / 7 Install Ferrestrial Route 103 Install Converter Design, Manufacture & Ship																									
Submarine Install - MP 0-97 Ferrestrial Cable Design Ferrestrial Cable Manufacturing Ferrestrial Cable Install - Benson/Ludlow Ferrestrial Cable - Duct Bank Route 100 Ferrestrial Cable - Route 22A Install Ferrestrial Cable - Route 4 / 7 Install Ferrestrial Route 103 Install Converter Design, Manufacture & Ship Converter Install																									